

Richter + Rausenberger Partnerschaftsgesellschaft mbB im Bäderbau

Datum: 26.02.2025					9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18																																																						
Nr.	Name	Start (Soll)	Ende (Soll)	Dauer	Einheit (Soll)																																																						
1	Planung	27.11.2025	22.04.2026	82	AT																																																						
1.1	Planung und Ausschreibung	27.11.2025	10.02.2026	42	AT																																																						
1.2	Ausschreibungsbeschluss	22.01.2026																																																									
1.3	Ausschreibung und Vergabe	22.01.2026	22.04.2026	54	AT																																																						
1.3.1	Veröffentlichung und Laufzeit 1. Paket	22.01.2026	27.02.2026	27	AT																																																						
1.3.2	Submission 1. Paket	02.03.2026																																																									
1.3.3	Prüfung 1. Paket	02.03.2026	13.03.2026	10	AT																																																						
1.3.4	Vergabe 1. Paket	19.03.2026																																																									
1.3.5	Veröffentlichung und Laufzeit 2. Paket	02.03.2026	20.03.2026	15	AT																																																						
1.3.6	Submission 2. Paket	23.03.2026																																																									
1.3.7	Prüfung 2. Paket	23.03.2026	09.04.2026	12	AT																																																						
1.3.8	Vergabe 2. Paket	23.04.2026																																																									
2	Baubeginn	20.04.2026																																																									
3	Abbruch- und Rohbauarbeiten	20.04.2026	11.09.2026	100	AT																																																						
3.1	Baustelleneinrichtung	20.04.2026	24.04.2026	5	AT																																																						
3.2	Demontage- und Abbrucharbeiten	27.04.2026	19.05.2026	15	AT																																																						
3.3	Sägearbeiten am Beckenkopf	27.04.2026	04.05.2026	5	AT																																																						
3.4	Herstellen von Leiternischen und Komforteinstieg	05.05.2026	27.05.2026	15	AT																																																						
3.5	Aushub Baugrube	12.06.2026	18.06.2026	5	AT																																																						
3.6	Anbau Filtergrube	19.06.2026	30.07.2026	30	AT																																																						
3.7	Anbau Chlorgasraum	31.07.2026	27.08.2026	20	AT																																																						
3.8	Leitungsgräben ums Becken herstellen	28.05.2026	18.06.2026	15	AT																																																						
3.9	Betonbohrarbeiten für Beckeneinbauteile	19.06.2026	02.07.2026	10	AT																																																						
3.10	Estricheinbau Becken	31.08.2026	11.09.2026	10	AT																																																						
4	Puffer Bauferien	31.08.2026	11.09.2026	10	AT																																																						
4.1	Puffer Bauferien Sommer	31.08.2026	11.09.2026	10	AT																																																						
5	Betonsanierung Technikgebäude Bestand	20.05.2026	18.06.2026	20	AT																																																						
5.1	Betonsanierung	20.05.2026	18.06.2026	20	AT																																																						
6	Badewassertechnik	06.07.2026	16.04.2027	193	AT																																																						
6.1	Beckeneinbauteile liefern und einbauen	06.07.2026	24.07.2026	15	AT																																																						
6.2	Rinnenabläufe setzen	27.07.2026	07.08.2026	10	AT																																																						
6.3	Anschlussverrohrung Becken	10.08.2026	02.10.2026	40	AT																																																						
6.4	Filterlieferung	14.09.2026	18.09.2026	5	AT																																																						
6.5	Verrohrung Filterhaus	05.10.2026	26.02.2027	95	AT																																																						
6.6	1. Beckenbefüllung	02.11.2026																																																									
6.7	Solarabsorber	01.03.2027	19.03.2027	15	AT																																																						
6.8	Fertigmontage Einbauteile Becken	01.03.2027	12.03.2027	10	AT																																																						
6.9	Feinmontage, Anklemmen	15.03.2027	30.03.2027	10	AT																																																						
6.10	Inbetriebnahme	29.03.2027	16.04.2027	19	KT																																																						
6.11	2. Beckenbefüllung	22.03.2027																																																									
7	Beckenauskleidung	10.08.2026	23.10.2026	55	AT																																																						
7.1	Rinnenformteile setzen	10.08.2026	28.08.2026	15	AT																																																						
7.2	Beckenwände- und Beckenboden vorbereiten	31.08.2026	18.09.2026	15	AT																																																						
7.3	Auskleidung Schwallwasserbehälter	31.08.2026	18.09.2026	15	AT																																																						
7.4	Folienauskleidung Becken	21.09.2026	16.10.2026	20	AT																																																						
7.5	Ausstattung	19.10.2026	30.10.2026	5	AT																																																						
8	Sprunganlage und Ausstattung	19.06.2026	30.10.2026	15	AT																																																						
8.1	Sprunganlage	19.06.2026	25.06.2026	5	AT																																																						
8.2	Ausstattung Becken	19.10.2026	30.10.2026	10	AT																																																						
9	Garten- und Landschaftsbauarbeiten	05.10.2026	27.04.2027	62	AT																																																						
9.1	Leitungsgräben verfüllen	05.10.2026	27.10.2026	17	AT																																																						
9.2	Duschplätze setzen	28.10.2026	03.11.2026	5	AT																																																						
9.3	Beckenumgangsbelag herstellen	01.03.2027	06.04.2027	25	AT																																																						
9.4	Rekultivierungsarbeiten	07.04.2027	27.04.2027	15	AT																																																						
10	Schlosser	28.08.2026	13.04.2027	10	AT																																																						
10.1	Türen	28.08.2026	03.09.2026	5	AT																																																						
10.2	Handläufe und Geländer	07.04.2027	13.04.2027	5	AT																																																						
11	Potentialausgleich und Blitzschutz	21.09.2026	09.04.2027	30	AT																																																						
11.1	Potentialausgleich Außenbereich	21.09.2026	16.10.2026	20	AT																																																						
11.2	Potentialausgleich Dach	22.03.2027	30.03.2027	5	AT																																																						
11.3	Fertigmontage	05.04.2027	09.04.2027	5	AT																																																						
12	Elektrotechnik	14.09.2026	12.03.2027	75	AT																																																						
12.1	Verkabelung außen	14.09.2026	23.10.2026	30	AT																																																						
12.2	Verteilungen	26.10.2026	27.11.2026	25	AT																																																						
12.3	Verkabelung Badewassertechnik	15.02.2027	12.03.2027	20	AT																																																						
13	Dachdeckung/ -abdichtung	01.06.2026	03.09.2026	20	AT																																																						
13.1	Dacherneuerung Eingangsgebäude	01.06.2026	22.06.2026	15	AT																																																						
13.2	Dachabdichtung Technikgebäude	28.08.2026	03.09.2026	5	AT																																																						
14	Probetrieb	15.03.2027	10.05.2027	20	AT																																																						
14.1	Beckenreinigung	15.03.2027	19.03.2027	5	AT																																																						
14.2	Probetrieb	19.04.2027	10.05.2027	15	AT																																																						
14.3	Fertigstellung	11.05.2027																																																									